

"THE ACAPULCO ACTION PROGRAM"™
DURATION SCHEDULE



ID	Task Name	Duration	Start	Finish	17 Jul	24 Jul	31 Jul	07 Aug	14 Aug	21 Aug	28 Aug	04 Sep	11 Sep	18 Sep	25 Sep	02 Oct	09 Oct	16 Oct	
1	Owner to Drain Pool	1 day	Fri 28 Jul '17	Fri 28 Jul '17															
2	Mobilization	5 days	Mon 31 Jul '17	Fri 04 Aug '17															
3	Demolition	5 days	Mon 31 Jul '17	Fri 04 Aug '17															
4	Hydroblasting	3 days	Thu 03 Aug '17	Mon 07 Aug '17															
5	Overhead Work	15 days	Mon 07 Aug '17	Fri 25 Aug '17															
6	Waterproofing	5 days	Mon 21 Aug '17	Fri 25 Aug '17															
7	Tile Pool	15 days	Mon 28 Aug '17	Fri 15 Sep '17															
8	PVC Liner on Walls	15 days	Thu 14 Sep '17	Wed 04 Oct '17															
9	UV	5 days	Mon 11 Sep '17	Fri 15 Sep '17															
10	Tile Curing	10 days	Mon 18 Sep '17	Fri 29 Sep '17															
11	Fill Pool	3 days	Wed 27 Sep '...	Fri 29 Sep '17															
12	Demobilization	5 days	Mon 02 Oct '17	Fri 06 Oct '17															
13	Commissioning	5 days	Mon 02 Oct '17	Fri 06 Oct '17															
14	Open to the Public	1 day	Mon 09 Oct '17	Mon 09 Oct '17															

Project: North Huron Recreation Centr
Date: Fri 03 Feb '17

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Progress

Deadline